

NLCPR: Ongoing projects (31/5/2011)

Sl. No.	Name of the project	Sanction Date	Approved Cost	Total Release	Total Expenditure	Overall physical progress (%)	Schedule Date of completion
1	2	3	4	5	6	7	8
Agri&Allied							
1	Construction of Veterinary Hospital in 9 District in Manipur	31-12-07	7.49	6.61	4.63	85%	31-03-11
Energy(Power)							
2	Installation of 1X3.15 MVA 33 KV Sub-station at Tamei	28-02-03	2.91	2.71	2.71	100%	31-03-11
3	Installation of 1X12.5 MVA 132/33 KV Sub-station at Rengpang	28-02-03	6.44	6.36	6.36	100%	31-03-11
4	Installation of 1X3.15 MVA 33 KV Sub-station at Tousem	17-03-03	2.54	2.37	0.76	74%	31-03-11
5	2nd Phase electrification of 29 tribal villages in Manipur	21-12-05	4.60	4.14	2.90	100%	31-03-11
Roads & Bridges							
6	Construction of suspension bridge at Tamenglong- Haflong road	26-12-05	3.39	2.97	2.60	100%	31-03-11
7	Impvt. Of Jiri - Tipaimukh road (8.00 Km to 48 Km)	31-12-07	18.56	12.28	5.73	60%	31-03-2011
8	Construction of bridge over Jaduki river on Tamei- Kuilong Road	30-09-09	2.26	0.79	0.00	20%	30-09-11
EDUCATION							
9	Infrastructure Development for 9 Govt Colleges(IW-DM College of Sc, Arts/Commerce, Teacher Edn, Hindi Teacher's Trg College, UKL- Pettigrew, CDL-United College, TML- Tamenglong College, Churachandpur Collge, SPT- Presidency College)	23-12-10	9.72	3.50	0.00		31-12-11
SPORTS							
10	Construction of District Sports Complex at Tamenglong	09.11.2010	7.49	2.70	0.00		30-10-13
HEALTH							
11	Strengthening Health Equipment in Govt Hospitals(5 CHCs & 7 DHs)	17-03-05	8.27	7.54	3.99	100% CHC, 46% DH	31-03-11
12	Construction and equipping of 50 bedded District hospital at Tamenglong (Agency: DRDA,TML) – PM Package, 2006)	30-11-06	14.37	9.70	4.53	42%	31-12-11
13	Construction of 32 PHSCs in hill districts (Agency: MTDC(17), MDS(15))	21-11-07	5.45	4.81	1.65	95%	30-06-11
Tribal Development							
14	Tribal Markets 7 Nos : i) Senapati HQ ii)Purul Sub Div (Senapati), iii)Phungyar sub div (Ukhrul), iv) Nungba Sub Div(Tamenglong), v)Saikul Sub Div(Senapati), vi)Chakpikarong Sub Div(Chandel) and vii)Shinghat Sub Div(Churachandpur)	23-12-10	12.3042	4.43	0.00		31-12-12